Lot	KP06		
Plan SqFt	2033		
Permit #	11-106318		
1 Ciliic ii	19218		
Address	10th Ave		
	Lynnwood		
Garage Hand	Left		
	SS		
Appliances	33		
Paint			
Painter	Thomas Company		
Plumber	Advanced Plumbing		
Closing Date	11/7/2011		
Monday			
Aug 29 Tuesday			
Aug 30 Wednesday			
Aug 31 Thursday			
Sep 1 Friday			
Sep 2			
Saturday Sep 3			
Sunday Sep 4			
Monday	LABOR DAY		
Sep 5 Tuesday			
Sep 6 Wednesday			
Sep 7 Thursday			
Sep 8			
Friday Sep 9			
Saturday Sep 10			
Sunday Sep 11			
Monday			
Sep 12 Tuesday			
Sep 13 Wednesday			
Sep 14 Thursday			
Sep 15 Friday			
Sep 16			
Saturday Sep 17			
Sep 17 Sunday			
Sep 18 Monday			
Sep 19 Tuesday			
Sep 20 Wednesday			
Sep 21 Thursday			
Sep 22 Friday			
Friday Sep 23 Saturday			
Saturday Sep 24			
Sep 24 Sunday			
Sep 25 Monday			
Sep 26 Tuesday			
Sep 27 Wednesday			
Sep 28 Thursday			
Sep 29	<u> </u>		
Friday Sep 30	Plumbing Start/Siding Delivered/Roof Installed		
Sep 30 Saturday Oct 1			
Sunday			
Oct 2			

Printed: 10/4/2011 9:38 AM

Monday Oct 3	Heat/Siding Start/FirePlace Installed		
Tuesday	Electrical/Gas Pipe		
Oct 4 Wednesday	Electrical Inspect/Airseal/Pay		
Oct 5	PUD		
Thursday Oct 6	Siding Complete/Gas Hook Up		
Friday			
Oct 7	Framing Inspect		
Saturday Oct 8			
Sunday			
Oct 9 Monday	Insulate/Stock/insulation		
Oct 10	inspection		
Tuesday Oct 11	insulation inspection/stock		
Wednesday	Hang		
Oct 12 Thursday	-		
Oct 13	Tape/Attic Blow		
Friday Oct 14	Tape/Garage Door		
Saturday			
Oct 15 Sunday			
Oct 16			
Monday Oct 17	Tape/Paint ext		
Tuesday	Tape/Pour Drive		
Oct 18 Wednesday	<u> </u>		
Oct 19	Tape/decks delivered		
Thursday Oct 20	Texture/Underlayment delivered/Cab delivered		
Friday	Paint/Millwork		
Oct 21 Saturday	Dellivered/Lights Delivered		
Oct 22			
Sunday Oct 23			
Monday	Set Cab/Elec Trim/Heat		
Oct 24 Tuesday	Trim/Opener		
Oct 25	Granite/Tile/Vinyl		
Wednesday Oct 26	Hardwood		
Thursday	Millwork install/Plumb trim		
Oct 27 Friday			
Oct 28	Millwork install/Appliances		
Saturday Oct 29			
Sunday			
Oct 30 Monday			
Oct 31	Closets/Windows Clean		
Tuesday Nov 1	Clean/Screens Delivered		
Wednesday			
Nov 2 Thursday			
Nov 3			
Friday Nov 4			
Saturday			
Nov 5 Sunday			
Nov 6			
Monday Nov 7			
Tuesday			
Nov 8 Wednesday			
Nov 9			
Thursday Nov 10			
Friday			
Nov 11 Saturday			
Nov 12			
Sunday Nov 13			
Monday			
Nov 14			

Printed: 10/4/2011 9:38 AM