

Lot	MP5	MP6	MP4			
<b>Plan SqFt</b>	1903	1856	2033			
<b>Permit #</b>	10 107528 BP	10 107736 BP				
<b>Address</b>	14320	14329	14316			
	5th Ave W	5th Ave W	5th Ave W			
	Lynnwood	Lynnwood	Lynnwood			
<b>Flooring</b>						
<b>Appliances</b>	SS	SS				
<b>Paint</b>						
<b>Painter</b>	Thomas Company	Thomas Company	Thomas Company			
<b>Plumber</b>	Advanced Plumbing					
<b>Closing Date</b>	1/31/2011					
Monday Nov 29						
Tuesday Nov 30	Dig	Dig				
Wednesday Dec 1	Form	Form				
Thursday Dec 2	Pour Foundation	Pour Foundation				
Friday Dec 3	Strip	Strip				
Saturday Dec 4	Pipe	Pipe				
Monday Dec 6	Backfill/Storm Inspect	Backfill/Storm Inspect				
Tuesday Dec 7	Sewer/utilities	Sewer/utilities				
Wednesday Dec 8	Framing Hardware	Framing Hardware				
Thursday Dec 9	Lumber Drop	Lumber Drop				
Friday Dec 10	Frame	Frame				
Saturday Dec 11						
Monday Dec 13	Frame	Frame				
Tuesday Dec 14	Frame	Frame				
Wednesday Dec 15	Frame	Frame				
Thursday Dec 16	Trusses	Trusses				
Friday Dec 17	Frame	Frame				
Saturday Dec 18						
Monday Dec 20	Roof stock/Windows/Shear/soffits	Roof stock/Windows/Shear/soffits				
Tuesday Dec 21	Plumb/Roofing	Lumber Drop				
Wednesday Dec 22	Plumb/Fireplace	Frame				
Thursday Dec 23	Heat/Siding Start	Frame				
Friday Dec 24	Heat/Siding	Frame				
Saturday Dec 25						
Monday Dec 27	Electrical	Frame				
Tuesday Dec 28	Airseal AM /Elec inspect/Gas Hook up	Frame				
Wednesday Dec 29	Framing inspection	Frame				
Thursday Dec 30	Insulate	Trusses				
Friday Dec 31	Insulation inspect/Drywall Stock	Frame				
Saturday Jan 1						
Monday Jan 3	Hang/Garage Door	Roof stock/Windows/Shear/soffits				
Tuesday Jan 4	Tape/Pour Drive	Plumb/Roofing				
Wednesday Jan 5	Tape	Plumb/Fireplace				
Thursday Jan 6	Tape/Paint ext	Heat/Siding Start				
Friday Jan 7	Tape/Landscape	Heat/Siding				